BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	PACKAGE-01 1) Improvements to playgrounds at Thanisandra Village at Ward No:06 2) Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No:09 3) Improvements to playgrounds at Ward No:11 Kuvempunagara 4) Developmental Works to Play ground (stadium) in Ward No:05 Jakkur 5) Developmental works to Play ground (Stadium) Sahakaranagara Ward No:08 Kodigehalli
2	Estimate cost / Amount	Rs.540.00 Lakhs
3	Name of Contractor	Sri. Arun Kumar
4	Amount of Contract	Rs.550.00 Lakhs
5	Agreement No	77/17-18, Dated:18-12-2017
6	No. and date under which the work order has been issued	77/17-18, Dated:18-12-2017
7	Time limit originally fixed for completion	12 months
8	Date of application by the contractor for granting extension	20-02-2019
9	Date of receipt of application in the sub-division office	20-02-2019
10	Extension granted if any:	
	1. From	Nil
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.4585682.00
12	Work carriedout during the first period of extension	-

13	Work carriedout during and extension	Rs.4585682.00
14	Time now applied for	Upto 31-12-2019(379 days)
15	Date of recommending time limit applied	Upto 31-12-2019(379 days)
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.50414318/-
18	Probable time required for completion of remaining work	Upto 31-12-2019(379 days)
19	Cost of work charged establishment charge on the work after the expiry of	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	As the entire Play ground site was not handed over to the contractor due to Land dispute hence there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Since, the entire work site was not handed over due to land litigation Now, EOT may be accorded till 31.12-2019(379 days) without levying any penalty on the contractor

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

30/3/19

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.